

MINUTES OF THE SPECIAL MEETING OF
THE EMERALD ISLE BOARD OF COMMISSIONERS
JANUARY 8, 2004
Page 2 of 7

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25
26
27
28
29
30
31
32
33
34
35
36
37
38
39
40
41
42
43
44
45

Review of Comprehensive FEMA Study – 2000

Mr. Reid noted that in the initial study of the 1.6 square mile project area, it was determined that hurricanes and pine beetle infestation had destroyed the vegetative uptake which had an impact on the surface waters. The recent regulations by (NCDWQ) North Carolina Division of Water Quality limited the use of the Doe Drive pump station to emergency status only (14" above road). At that time the Town had a proposal in place to install 7 additional pump stations, but DWQ said you can't use these until the emergency condition is reached, therefore this not being a viable alternative, FEMA and the (NCHMP) North Carolina Hazard Mitigation Program funded a study to investigate viable alternatives for flood mitigation.

Mr. Reid stated that the unique hydrology and geology of the study area necessitated the use of a coupled "surface water/groundwater" model. Meetings were then held with environmental agencies and resident questionnaires were used to evaluate alternative solutions. Based on the questionnaire results, treatment wetlands and ocean outfall alternatives were the two looked upon as being the best options. Groundwater injection was not favorable.

Mr. Reid said concerning ocean outfall, there had been opposition from the Division of Shell Fisheries, requiring posting along the beaches. The beach discharge again only allowed after the emergency conditions. He added that this would be expensive to construct.

Mr. Reid said that a package treatment system was not looked at again because it would require a point source of discharge either onto the beach or into the sound, there would be opposition from the Division of Shell Fisheries. He added this would be expensive also, with the possibility for damage during hurricane events.

The groundwater injection alternative, according to Mr. Reid, currently is not allowed in North Carolina.

The land based infiltration treatment system was the alternative preferred by all of the environment agencies. This design consisted of eight pumps stationed at various locations in the project area which deliver water to a single 40-acre site. Basically, with the originally recommended alternative, water would be pumped into the forebay, it would be filtered through a series of intermittent dikes within the first trough, go through a sand filter into the second area, then through another sand filter out through a spreader bar and into the sound. Mr. Reid said that based on the models available at that time, after the 100-year/48-hour

MINUTES OF THE SPECIAL MEETING OF
THE EMERALD ISLE BOARD OF COMMISSIONERS
JANUARY 8, 2004
Page 3 of 7

1
2 rainfall event, floodwaters would be drawn down to acceptable levels within
3 approximately one week.
4

5
6 Review of Efforts to Implement Recommended Alternative
7

8 Mr. Reid said additional meetings were held with State and Federal agencies to
9 refine the design in the Spring of 2002. Agency concerns addressed the
10 relocation of forebay and sand filters to upland areas; detailed wetland
11 delineation required to quantify impacts; spreader bar location and associated
12 issues, and receiving capacity of site. Based on the agency concerns the
13 forebay was moved to upland areas, interior dikes were removed, the sand
14 filters were moved outside of the wetlands, and the spreader bars were also
15 moved. EcoScience then performed a detailed wetland delineation and found a
16 total of 13.39 acres of wetlands on site, of that Mr. Reid said were roughly 7.5
17 acres that were impacted by the project. He added there were about 4.5 acres of
18 tidal wetlands, and about 18 acres of AEC (Areas of Environment Concern). The
19 project at most would impact about 7.5 acres of wetlands. Mr. Reid said that a
20 big concern with Division of Shell Fisheries was the spreader bar being engaged
21 when the sound was open to shellfishing, and also the proximity of the spreader
22 bar to the AEC.
23

24 Also, studied was the depth and duration of inundation of the wetland
25 communities. Mr. Reid said they determined that what they were pumping over
26 there would not change the environmental communities as they don't pump after
27 every rainfall, but during flooding.
28

29 Mr. Reid said one of the biggest concerns is the impacts on adjacent property,
30 increased flooding, and raised groundwater levels. All of these issues are tied to
31 the receiving capacity of the site. He said they then had geotechnical
32 investigations done. Nine monitoring wells were installed throughout the 40-acre
33 site to determine the soil conditions. Through these wells they could also
34 determine if the tidal influences affected water levels along the perimeter of the
35 property, and most importantly determine the vertical and horizontal hydraulic
36 conductivities. Mr. Reid said there were fifteen soil samples from the nine
37 monitoring wells placed at various elevations, and the samples were 97 percent
38 sand. He said these were very clean sands. He added - a lot of water can move
39 through these soils because the sands are so clean.
40

41 Mr. Reid said that based on all of the models, they knew that the 1.2 million cubic
42 foot requirement in order to maintain the grant provided by the (CWMTF) Clean
43 Water Management Trust Fund could be met, and also at that point they
44 determined the site would be capable of handling the design volume of 5.4
45 million cubic feet (the drawdown after a week).

MINUTES OF THE SPECIAL MEETING OF
THE EMERALD ISLE BOARD OF COMMISSIONERS
JANUARY 8, 2004
Page 4 of 7

1
2 Mr. Reid explained that after the initial pumping to the forebay, most floodwaters
3 will be transmitted through groundwater flow, and given the percentage of
4 floodwaters being transmitted through groundwater flow, the spreader bar may
5 not theoretically be needed, but will be included with a valve to help provide
6 additional relief during extreme events. They wanted to make it a part of this
7 project because if the sound is closed, they felt the Town should be able to have
8 the benefit of getting any surface waters on site - off the site quickly, and the
9 surface flow is much quicker than going through the sand. The most pressing
10 issue will now likely be limiting impacts to adjacent properties since the soils are
11 so pervious. He noted that because the soils are so pervious, berms, sheetpiling
12 and monitoring wells will be required. It was at this time also that EPA stated
13 that water quality testing would be required to determine if there would be any
14 impact to existing wetlands.

15
16 In the summer/fall of 2003 the water quality and geotechnical studies were
17 completed. It was determined that pumping groundwater *only*, would eliminate
18 EPA concerns of water quality impacts to onsite wetlands (mitigation) and allow
19 pre-emptive use. Mr. Reid said S&ME completed 5 borings onsite to determine if
20 an adequate confining layer existed for the construction of a sheetpile wall to limit
21 transmission of floodwaters onto adjacent properties. S&ME also completed
22 infiltration tests at eight pump locations to aid in design of perforated intake pipes
23 below groundwater table.

24
25 Current Status of Project Design/Permitting

26
27 After meeting in mid-November with the Town Manager and Lands End
28 Representatives, they discussed the possible use of the recently acquired Cook
29 property, and moving the current location of (P2) Pump 2 to Tradewinds Drive
30 south of current (P3) Pump 3 location, so there would be two pumps on
31 Tradewinds.

32
33 Mr. Reid at this time, introduced Johnny Martin with Moffatt & Nichol. Mr. Martin
34 discussed the modeling aspects of the project. Mr. Martin explained that the
35 models were revised to investigate the following: revised location for (P2) Pump
36 2; the possible use of the Cook property; the length and depth of perforated
37 intake pipes to prevent pump cycling; the need for sheet piles/berms to contain
38 floodwaters onsite and limit impacts to adjacent property owners, and
39 circumstances when spreader bar would be engaged. Graphics and animation
40 were used by Mr. Martin to demonstrate these factors. Mr. Martin noted that
41 based on discussions with EcoScience, and direction from Mickey Sugg with the
42 US Army Corps of Engineers, the Cook site should be used "as-is" with no
43 deepening or cleaning out due to wetland/wildlife habitat impacts. Mr. Martin set
44
45

MINUTES OF THE SPECIAL MEETING OF
THE EMERALD ISLE BOARD OF COMMISSIONERS
JANUARY 8, 2004
Page 5 of 7

1
2 up a model run to investigate the effects of pumping (P1) Pump 1 discharge to
3 the existing "as-is" Cook property. Based upon the model runs, it would appear
4 that the Cook property will be able to be used as a receiving site for (P1) Pump 1
5 with minimal impacts on adjacent properties. He noted that using the Cook
6 property will save about 3,000 linear feet of pipe, cost for excavation, and less
7 worry about utility conflicts.

8
9 Mr. Martin also discussed different options demonstrating the need for
10 sheetpiles/berms to limit impacts to adjacent property owners. Given the model
11 results as a whole, it would appear that the current designs of berms and
12 sheetpiling could be improved by installing more surface connections to the
13 secondary containment area so that pumped waters do not "pile up" as high to
14 encourage groundwater flow onto adjacent properties. Depending on the
15 outcome, they may have to further alter berm/sheetpile alignments, install small
16 pumps at problem spots, etc.

17
18 Commissioner McElraft asked if pumping the groundwater would take away the
19 surface water as quickly as pumping the surface water. Mr. Reid said it would
20 not be as quick. Mr. Martin added that the groundwater system did allow you to
21 pump pre-emptively though, which he felt was a benefit of the groundwater
22 system approach.

23
24 Mr. Rush added for the Board that one thing to keep in mind is that the model
25 runs that were utilized (shown in the animation) were based on all eight pumps
26 going into the 40-acre site. That is somewhat conservative as they are hoping
27 now that they can take (P1) Pump 1 at Island Circle and send that to the Cook
28 property, so that would reduce the volume somewhat going to the site. Also, the
29 model doesn't factor in what Lands End has been doing and presumably will
30 continue to do.

31
32 There was a question asked of Moffatt & Nichol concerning the maintenance of
33 the pipes and whether it would silt up at the ends. Mr. Reid responded that they
34 are pumping groundwater, without vines, organics, and grease. Mr. Reid added
35 that these would be large corrugated plastic perforated pipes in a gravel leach
36 field with a filter fabric around them.

37
38 Mr. Reid discussed the circumstances under which the spreader bar would be
39 engaged. He indicated that due to agency concerns, the site has to be able to
40 accommodate design volumes without utilization of the spreader bar. He said
41 they recommend the Town develop a memorandum of understanding with
42 Division of Shellfisheries on when the spreader bar can be engaged.

43
44
45

MINUTES OF THE SPECIAL MEETING OF
THE EMERALD ISLE BOARD OF COMMISSIONERS
JANUARY 8, 2004
Page 6 of 7

1
2 Review of Project Budget
3

4 Mr. Reid said initial schematic estimate from 2000 was \$1.62 million, the updated
5 costs for 2004 is \$1.7 million. Factors that will affect construction costs based on
6 initial estimates are: revisions to design to eliminate surface collection, utilization
7 of Cook property, construction of sheetpile cut-off wall, any wetland mitigation
8 requirements, and any construction phasing.
9

10 Other Issues to Consider
11

12 Moffatt & Nichol supported a phased-in approach, constructing pumps and piping
13 in Deer Horn Dunes and Conch Court now. Mr. Reid said the discharge to
14 uplands does not require a permit; it provides relief to a critical area; it will allow
15 feedback on site impacts due to pumping; part of the final system so no lost
16 costs; cost is roughly \$200,000 to put those two pumps in.
17

18 Mr. Wootten added that this would provide a test of the water collection system.
19

20 Mr. Reid said the phase-in of construction would also reduce budgetary
21 requirements for any single year.
22

23 Ocean Discharge
24

25 Mr. Reid said there had been discussion about obtaining permits to pump "clean"
26 water to the ocean/beach. He stated that the agencies have no current definitive
27 position, no legal requirement that states what must be followed, however, he
28 said the direction of the agencies is that you can't do this. The biggest reason
29 being the Division of Shellfisheries requiring posting of beaches for beach outfall.
30 He said this would also require fast construction, with time limits of when you can
31 do this due to maritime creatures and their seasons. He added that Moffatt &
32 Nichol could assist the Town in seeking an advisory opinion from the North
33 Carolina Attorney General. If a favorable opinion was received on a permit to
34 pump directly to the ocean he felt that this would still probably not be feasible due
35 to the cost implications.
36

37 Next Steps
38

39 Mr. Reid indicated the next steps are to proceed with permitting of the original
40 concept; seek approval for ocean and beach outfall; or a combination of both.
41 He said the current project schedule calls for construction to start in September
42 2004. The current permit schedule is tight due to personnel changes at the
43 agencies. He said if they go with the current system, taking the information they
44 have right now, re-running some of the models, he felt the permit could be
45 submitted in late February. Another meeting with all regulatory agencies would

MINUTES OF THE SPECIAL MEETING OF
THE EMERALD ISLE BOARD OF COMMISSIONERS
JANUARY 8, 2004
Page 7 of 7

1
2 be held to explain what would be submitted so that they would understand the full
3 system.

4
5 Commissioner Isenhour asked if the two test pumps being discussed could be
6 done without permitting other than going to the Corps of Engineers. Mr. Reid
7 said that was correct, they could proceed with these two test pumps once they
8 received concurrence from the Corps of Engineers.

9
10 **QUESTION & ANSWER SESSION/BOARD COMMENTS**

11
12 The audience was given the opportunity to ask questions and express concerns
13 of the Board and the Consultants. There were many comments/questions from
14 the audience and the Board/Consultants either answered their concerns or made
15 a note to look into certain items that they felt may have a bearing on the project.

16
17
18 Mayor Schools called for a break at 8:50 p.m.

19
20 Mayor Schools called the meeting back to order at 9:00 p.m.

21
22 **BOARD DIRECTION TO MOFFATT & NICHOL/TOWN MANAGER**

23
24 After much discussion it was the consensus of the Board that Moffatt & Nichol
25 and the Town Manager move as quickly as possible with the two pumps in the
26 Deer Horn Dunes Drive and Conch Court areas (Pumps 6 & 8) which will provide
27 a real test of their effectiveness. The Board also directed Moffatt & Nichol to
28 concurrently pursue permitting for the overall project which will include all eight
29 pumps along with the Cook property for a total of nine pumps.

30
31 **ADJOURN**

32
33 ***Motion was made by Commissioner Hedreen to adjourn the meeting. The***
34 ***Board voted unanimously 5-0 in favor. Motion carried.***

35
36 ***The meeting was adjourned at 9:35 p.m.***

37
38 Respectfully submitted:

39
40
41
42 Rhonda C. Ferebee
43 Town Clerk
44
45